# **INSTRUCTIONS FOR CREATING SUBFORM:** 3.8-UPSREMM-Annual

## Follow these steps to create the form fields:

### STEP 1: Create an Info Text field

Content: UNITY

#### STEP 2: Create a Single Select field

Description: 3.8-A-UPSREMM-15: Verification of proper inverter forward

and revers manual transfer operation

Options: Yes, No

### STEP 3: Create a Single Select field

Description: 3.8-A-UPSREMM-16: Verification of proper inverter forward and reverse automatic (fault) transfer operation

Options: Yes, No

## STEP 4: Create a Single Select field

Description: 3.8-A-UPSREMM-17: Verification or proper external maintenance bypass operation

Options: Yes, No

## STEP 5: Create a Single Select field

Description: 3.8-A-UPSREMM-18: Verification of proper emergency (back

up) mode of operation

Options: Yes, No

## STEP 6: Create a Single Select field

Description: 3.8-A-UPSREMM-19: Verification of proper operation of

emergency power off (EPO) test

Options: Yes, No

## STEP 7: Create a Single Select field

Description: 3.8-A-UPSREMM-20: Verification of proper operation of

peripheral products Options: Yes, No

#### STEP 8: Create a Single Select field

Description: 3.8-A-UPSREMM-21: Conduct thermal scans on electrical connections using a diagnostic tool that identifies hot spots invisible to the

human eye

Options: Yes, No

#### STEP 9: Create a Single Select field

Description: 3.8-A-UPSREMM-22: Test UPS transfer switches, circuit

breakers and maintenance bypasses.

Options: Yes, No

#### STEP 10: Create a Single Select field

Description: 3.8-A-UPSREMM-23: Load-test the battery bank to determine its capacity, which may require disconnecting the UPS from its power source and allowing the batteries to supply power to the connected load

Options: Yes, No

#### STEP 11: Create a Single Select field

Description: 3.8-A-UPSREMM-24: Remove dirt and dust from UPS

components

Options: Yes, No

## STEP 12: Create a Single Select field

Description: 3.8-A-UPSREMM-25: Visual inspection of internal wiring signs of looseness deterioration and or damage Measure and check the torque of all connections, re-torqueing any power connections as needed

Options: Yes, No

## STEP 13: Create a Single Select field

Description: 3.8-A-UPSREMM-26: Perform a battery-rundown test to determine if any battery strings or cells are near the end of their useful lives.

Options: Yes, No

## STEP 14: Create a Single Select field

Description: 3.8-A-UPSREMM-27: Internal/external visual inspection of UPS cabinet for signs of dirt and other foreign material

Options: Yes, No

#### STEP 15: Create a Single Select field

Description: 3.8-A-UPSREMM-28: Visual inspection of internal components for signs of deterioration and or damage

Options: Yes, No

## STEP 16: Create a Single Select field

Description: 3.8-A-UPSREMM-29: Verification of proper control power supply values

Options: Yes, No

## STEP 17: Create a Single Select field

Description: 3.8-A-UPSREMM-30: Verification of proper converter/rectifier

operation

Options: Yes, No

## STEP 18: Create a Single Select field

Description: 3.8-A-UPSREMM-31: Verification of proper inverter operation

Options: Yes, No

## STEP 19: Create a Single Select field

Description: 3.8-A-UPSREMM-32: Verification of proper static/internal

maintenance bypass operation

Options: Yes, No

### STEP 20: Create a Single Select field

Description: 3.8-A-UPSREMM-33: Verification that system voltages and currents are within specifications

Options: Yes, No